

Middlesex County Utilities Authority

Hurricane Sandy Update

July 27 to August 2, 2013

FEMA, USACE, USEPA and NJDEP

Federal and State agencies have visited the site and are fully briefed on the restoration efforts being implemented by the MCUA. These agencies are constantly monitoring the situation. Coordination with FEMA and NJDEP representatives is ongoing for reimbursement of restoration expenses. The MCUA coordinated inspections by Underwriters Laboratories (UL) of the damaged electrical equipment in the Edison and Sayreville Pumping Stations to support the scope of work for repairs to receive FEMA funding. The first Field Evaluation Report for the Edison Pumping Station was received on August 2. The findings of the report will be used to finalize funding applications, Project Worksheets, for the Edison Pumping Station emergency and permanent repairs.

Service Interruptions

None reported

Central Wastewater Treatment Plant

The Central Treatment Plant is fully operational and is handling all wastewater and trucked waste entering the plant in Sayreville. Currently, the Central Treatment Plant is being powered by the Landfill Gas to Energy Facility and local electric utility. Analysis of December 2012 operating data showed Plant performance was impacted by the unscreened sewage conveyed through the Temporary Bypass Pumping System at the Sayreville Pumping Station. Excessive solids reduced the efficiency of the Final Settling Tanks for several days. Plant performance from January through March 2013 was compliant with permit discharge requirements. During the month of June 2013 the plant experienced a temporary upset condition in the secondary treatment process which resulted in total suspended solids permit excursions due several scheduled power outages to test onsite emergency electrical power equipment required to be installed per a directive from the NJDEP, high influent flows due to several rain events and operational issues attributable to Hurricane Sandy.

The week's estimated daily average rate of wastewater flow and peak daily flow entering the Central Treatment Plant:

95 million gallons per day average
115 million gallons peak day (August 2)

South Amboy Pump Station

Operational; repairs to damaged equipment are being performed by MCUA, which are ongoing.

On-site temporary emergency generator is functional in the event of loss of the electric utility power feed into the pump station.

The estimated average rate of wastewater flow conveyed to the Central Treatment Plant:
1-2 million gallons a day

Edison Pump Station

Four Main Pumps capable of conveying 85 MGD of wastewater to the Central Treatment Plant are in operation. Pump No. 4 has developed operational problems relating to the motor. The Pump motor was tested and found to be acceptable; testing and troubleshooting the variable frequency drive for the motor has determined that additional flood damage needs to be repaired. Repair work is in progress.

On-site emergency generators are functional in the event of loss of electric utility power; however, generator automatic control issues remain to be resolved.

Currently, the Main Pumps are able to convey 85 MGD which exceeds the average daily amount of wastewater that enters the station. Bypass pumping system capable of handling 20 -24 MGD is in standby mode.

The week's estimated daily average rate of wastewater flow and peak daily flow conveyed to the Central Treatment Plant:

19 million gallons per day average
25 million gallons peak day (August 1)

Sayreville Pump Station

Six Main Pumps capable of conveying an estimated 300 MGD of wastewater to the Central Treatment Plant are in operation.

Original Sayreville Pump Station

Main Pump Nos. 2E and 3E are operational [rated capacities of each pump 33MGD @ 102 feet Total Head], continuing the evaluation of pump hydraulic and mechanical performance; tests performed indicate Pumps 2E and 3E are capable of conveying approximately 80 MGD.

Continuing hydraulic evaluations of pump system conveyance capacity; draft report on the findings has been completed and is under review, further evaluations of the Temporary Bypass Systems conveyance capacities and additional surge analyses on the Original Sayreville Force Main and Sayreville Relief Force Main are ongoing.

Bar Screen No. 1 ready for operation upon introduction of flow through the OSPS influent channel.

Continued construction of work platforms to repair the opening in the top slab of the OSPS Influent Chamber; began replacing damaged portions of the perimeter fence.

Sayreville Relief Pump Station

Main Pump Nos. 2R, 3R, 4R and 6R are operational [rated capacity of 3R & 4R: 50 MGD @ 89 feet Total Head; rated capacity of 2R & 6R: 40 MGD @ 89 feet Total Head]; recorded flow from the individual Main Pumps has, at times, exceeded 60 MGD.

Operating Bar Screen Nos. 1, 2, 3 and 4, as needed, and the Interconnection channel between SRPS Wet Well and OSPS Wet Well.

Additional work is required for the 34.5KV cutout switches on both the M39 and Q69 Main JCP&L Utility Feeders; arrangements are underway for the replacement of these switches. The MUA Board of Commissioners approved an emergency authorization to complete this work. The replacement switches, which are unique and required an extended time for manufacturing, have been received. The work for the installation of the replacement switches is now being coordinated and scheduled to be completed by mid- August.

Main Pump No. 4R normal operation remains a concern; pump discharge cone valve and motor bearing temperature issues exist and amperage usage continues to be elevated. To address the amperage usage, an additional set of replacement diodes have been ordered for the pump motor rotating diode assembly. The replacement diodes have been received and coordination for installation on the pump motor is underway. Main Pump No. 4R is operational if needed. Monitoring the main pump over the past several months has not revealed any major operational problems in spite of the elevated bearing and temperature readings.

During testing of Main Pump No. 5R, an electrical issue regarding the motor was identified and it was determined the motor needs to be removed, inspected and refurbished offsite. The motor was removed from the site for refurbishment at the Scheinert & Sons motor repair shop. Inspection of the motor has determined that a complete rebuild of the stator is necessary. Refurbishment of the motor has been completed and was delivered to the site Tuesday, July 30.

On-site emergency generator is functional in the event of loss of the two electric utility power feeds into the pump station; transfer of load to the generator must be performed manually. The generator is sized to operate two Main Pumps along with ancillary pump station equipment in either the SRPS or OSPS. The emergency generator was not operated.

Commissioned VFD and initiated startup activities for Main Pump No. 1R; excessive vibration issues with the pump motor are prevalent preventing operation of the pump; testing and troubleshooting both VFD and motor has been ongoing and will continue in order to identify the problem with representatives from Scheinert and the VFD manufacture, ABB; a report has been received from Scheinert indicating the vibration is not a mechanical issue but rather of electrical origin and recommended additional testing; an interim report from ABB was received on June 7. Supplemental

information was provided by ABB on July 10. Discussions took place the week of July 15 with ABB manufacturer's factory representatives to address electrical related vibration issues. ABB has indicated that additional VFD adjustments may be necessary upon review of detailed motor information. In light of the delivery of Main Pump No. 5R Motor to the site, and to accelerate the activation of an additional pump, it was decided Main Pump No. 1R Motor will be removed from the site for testing and replaced with Main Pump No. 5R Motor in the lineup. Main Pump No. 1R Motor was removed from the site for shop testing on Tuesday, July 30. Main Pump No. 5R Motor was set in place with electrical terminations completed this week and pump startup is scheduled for next week. Startup activities have been coordinated with ABB and additional tests and further adjustments to the VFD settings will be performed in connection with the Main Pump No. 5R startup.

Completed the installation, termination of control and power wire, and setting limits for guard valve (GRV) 1R actuator; all suction and discharge valve actuators have been installed with setting of limits remaining for suction valves (SV) 5R and 6R actuators; completed installing pressure differential switches for Main Pump Nos. 3R and 5R; completed the electrical terminations for pressure differential switches at Main Pump No. 3R; continued installation of emergency lighting in the intermediate level; continuing to remove temporary feeders from the MCC and throughout the facility; continuing to document electrical equipment installations for record drawings.

Temporary Bypass Pumping System

System remains operational and operation has been on an intermittent basis due to Main Pump Nos. 2E, 3E, 2R, 3R, 4R and 6R capable of conveying all of the dry weather flow and the maximum wet weather flow to the Central Treatment Plant. Temporary Bypass Pumps were not operated for conveyance of sewage flow and will remain on stand-by. Pump maintenance was performed as needed, and an improperly seated check valve was discovered on Bypass Pump No. 3-1. The matter was addressed by Godwin.

Temporary Bypass Pumping System for the Weber Ave. Meter Chamber was not operated and will remain on standby. This System serves to isolate the MCUA Interceptor pipeline sewage flow from the local sanitary sewer collection system to mitigate potential impacts during wet weather events. The bypass pump was moved this week from the Meter Chamber site to the Sayreville Pumping Station for storage when not in use.

The week's estimated daily average rate of wastewater flow and peak daily flow conveyed by the Main Pumps and/or Temporary Bypass Pumping System to the Central Treatment Plant:

78 million gallons per day average
91 million gallons peak day (August 2)

Temporary Wet Weather Overflow Facilities

All piping, screening equipment and pumps have been removed from the MCLF site; removal of fill and stone for equipment pads and area restoration has been completed.

Industrial Users

The Sayreville Pump Station and Edison Pump Station currently can convey average daily flows to the Central Treatment Plant therefore; Industrial Users may resume discharging to their respective wastewater collection systems. Also, MCUA maintained the reduced trucked in waste rate until January 4, 2013. As of January 5, 2013 the Septage Rate is \$48.00/1000 gallons and the Industrial Rate is \$72.00/1000 gallons.

Uncontrolled Overflows

None as of January 26, 2013

Controlled Overflows

None as of January 17, 2013

Middlesex County Landfill Hours

Middlesex County Landfill is fully operational and open to accept solid waste for disposal. Below is the operating schedule for the Landfill in East Brunswick until further notice.

Monday thru Friday	7:00am - 3:00pm
Saturday	7:00am - 12:00 noon
Sunday	Closed

Contact Information: Tony Cicatiello, 908.568.3280