

## ***Middlesex County Utilities Authority***

### ***Hurricane Sandy Update***

***August 31 to September 6, 2013***

#### **FEMA, USACE, USEPA and NJDEP**

Federal and State agencies have visited the site and are fully briefed on the restoration efforts being implemented by the MCUA. These agencies are constantly monitoring the situation. Coordination with FEMA and NJDEP representatives is ongoing for reimbursement of restoration expenses. The MCUA Category B Project Worksheets (PW's) for the Sayreville and Edison Pumping Stations have been recently submitted to FEMA and are currently under review. A total \$19,265,814.65 has been submitted to FEMA for funding with \$8,466,124.61 approved and \$2,926,730.47 paid to date. The MCUA is currently working with FEMA and the NJDEP to prepare Category F PW's for permanent repairs at the Pumping Stations and developing plans for protecting these facilities from future flooding with funding through FEMA's 406 Mitigation Program.

#### **Service Interruptions**

None reported

#### **Central Wastewater Treatment Plant**

The Central Treatment Plant is fully operational and is handling all wastewater and trucked waste entering the plant in Sayreville. Currently, the Central Treatment Plant is being powered by the Landfill Gas to Energy Facility and local electric utility. Analysis of December 2012 operating data showed Plant performance was impacted by the unscreened sewage conveyed through the Temporary Bypass Pumping System at the Sayreville Pumping Station. Excessive solids reduced the efficiency of the Final Settling Tanks for several days. Plant performance from January through March 2013 was compliant with permit discharge requirements. However, during the second calendar quarter the plant experienced temporary upset conditions in the secondary treatment process which resulted in total suspended solids permit excursions due to several factors including operational issues attributable to Hurricane Sandy. Plant performance for July 2013 was compliant with permit discharge requirements.

The week's estimated daily average rate of wastewater flow and peak daily flow entering the Central Treatment Plant:

93 million gallons per day average  
107 million gallons peak day (September 3)

#### **South Amboy Pump Station**

Operational; repairs to damaged equipment are being performed by MCUA, which are ongoing.

On-site temporary emergency generator is functional in the event of loss of the electric utility power feed into the pump station.

The estimated average rate of wastewater flow conveyed to the Central Treatment Plant:  
1-2 million gallons a day

**Edison Pump Station**

Four Main Pumps capable of conveying 85 MGD of wastewater to the Central Treatment Plant are in operation. Pump No. 4 has developed operational problems relating to the motor. The Pump motor was tested and originally found to be acceptable; however, additional site testing performed at a later date found it to be unacceptable. Further testing and motor evaluations are being coordinated.

On-site emergency generators are functional in the event of loss of electric utility power; however, generator automatic control issues remain to be resolved.

Currently, the Main Pumps are able to convey 85 MGD which exceeds the average daily amount of wastewater that enters the station. Bypass pumping system capable of handling 20 -24 MGD is in standby mode.

The week's estimated daily average rate of wastewater flow and peak daily flow conveyed to the Central Treatment Plant:

17 million gallons per day average  
21 million gallons peak day (September 1)

**Sayreville Pump Station**

Seven Main Pumps capable of conveying an estimated 300 MGD of wastewater to the Central Treatment Plant are in operation.

**Original Sayreville Pump Station**

Main Pump Nos. 2E and 3E are operational [rated capacities of each pump 33MGD @ 102 feet Total Head], continuing the evaluation of pump hydraulic and mechanical performance; tests performed indicate Pumps 2E and 3E are capable of conveying approximately 80 MGD.

Continuing hydraulic evaluations of pump system conveyance capacity; draft report on the findings has been completed and is under review, further evaluations of the Temporary Bypass Systems conveyance capacities and additional surge analyses on the Original Sayreville Force Main and Sayreville Relief Force Main are ongoing.

Bar Screen No. 1 ready for operation upon introduction of flow through the OSPS influent channel.

Completed the removal of concrete forms for the OSPS Influent Chamber Roof Slab and performed supplemental grounding for Main Pump Nos. 2E and 3E.

### **Sayreville Relief Pump Station**

Main Pump Nos. 1R,2R, 3R, 4R and 6R are operational [rated capacity of 3R &4R: 50 MGD @ 89 feet Total Head; rated capacity of 1R,2R & 6R: 40 MGD @ 89 feet Total Head]; recorded flow from the individual Main Pumps has, at times, exceeded 60 MGD.

Operating Bar Screen Nos. 1, 2, 3 and 4, as needed, and the Interconnection channel between SRPS Wet Well and OSPS Wet Well.

Additional work is required for the 34.5KV cutout switches on both the M39 and Q69 Main JCP&L Utility Feeders; arrangements are underway for the replacement of these switches. The MCUA Board of Commissioners approved an emergency authorization to complete this work. The replacement switches, which are unique and required an extended time for manufacturing, have been received. The work for the installation of the replacement switches is being coordinated and originally scheduled to be completed by mid- August; this schedule is being revised.

Main Pump No. 4R normal operation remains a concern; pump discharge cone valve and motor bearing temperature issues exist and amperage usage continues to be elevated. To address the amperage usage, an additional set of replacement diodes have been ordered for the pump motor rotating diode assembly. The replacement diodes have been received and coordination for installation on the pump motor is underway. Main Pump No. 4R is operational if needed. Monitoring the main pump over the past several months has not revealed any major operational problems in spite of the elevated bearing temperature and amperage readings.

On-site emergency generator is functional in the event of loss of the two electric utility power feeds into the pump station; transfer of load to the generator must be performed manually. The generator is sized to operate two Main Pumps along with ancillary pump station equipment in either the SRPS or OSPS. The emergency generator was not operated.

Completed the installation of upper and lower bearing RTD's (temperature sensors) for Main Pump Nos. 1R through 6R and Motors for Main Pump Nos. 3R and 4R, and completed wiring RTD's for Main Pump Nos. 1R, 3R, 5R and 6R. Continued work activities on the electrical punch list.

### **Temporary Bypass Pumping System**

System remains operational and operation has been on an intermittent basis due to Main Pump Nos. 2E, 3E, 1R, 2R, 3R, 4R and 6R capable of conveying all of the dry weather flow and the maximum wet weather flow to the Central Treatment Plant. Temporary Bypass Pumps were not operated for conveyance of sewage flow and will remain on stand-by. Maintenance was performed as needed.

Temporary Bypass Pumping System for the Weber Ave. Meter Chamber was not operated and will remain on standby. This System serves to isolate the MCUA Interceptor pipeline sewage flow from the local sanitary sewer collection system to mitigate potential impacts during wet weather events. The bypass pump was moved this week from the Meter Chamber site to the Sayreville Pumping Station for storage when not in use.

The week's estimated daily average rate of wastewater flow and peak daily flow conveyed by the Main Pumps and/or Temporary Bypass Pumping System to the Central Treatment Plant:

73 million gallons per day average  
86 million gallons peak day (September 3)

**Temporary Wet Weather Overflow Facilities**

All piping, screening equipment and pumps have been removed from the MCLF site; removal of fill and stone for equipment pads and area restoration has been completed.

**Industrial Users**

The Sayreville Pump Station and Edison Pump Station currently can convey average daily flows to the Central Treatment Plant therefore; Industrial Users may resume discharging to their respective wastewater collection systems. Also, MCUA maintained the reduced trucked in waste rate until January 4, 2013. As of January 5, 2013 the Septage Rate is \$48.00/1000 gallons and the Industrial Rate is \$72.00/1000 gallons.

**Uncontrolled Overflows**

None as of January 26, 2013

**Controlled Overflows**

None as of January 17, 2013

**Middlesex County Landfill Hours**

Middlesex County Landfill is fully operational and open to accept solid waste for disposal. Below is the operating schedule for the Landfill in East Brunswick until further notice.

Monday thru Friday	7:00am - 3:00pm
Saturday	7:00am - 12:00 noon
Sunday	Closed

Contact Information: Tony Cicatiello, 908.568.3280