

Middlesex County Utilities Authority

Hurricane Sandy Update

February 22, 2013

FEMA, USACE, USEPA and NJDEP

Federal and State agencies have visited the site and are fully briefed on the restoration efforts being implemented by the MCUA. Both agencies are constantly monitoring the situation.

Service Interruptions

None reported

Central Wastewater Treatment Plant

The Central Treatment Plant is fully operational and is handling all wastewater and trucked waste entering the plant in Sayreville. Currently, the Central Treatment Plant is being powered by the Landfill Gas to Energy Facility and local electric utility. Analysis of December 2012 operating data shows Plant performance was impacted by the unscreened sewage conveyed through the Temporary Bypass Pumping System at the Sayreville Pumping Station. Excessive solids reduced the efficiency of the Final Settling Tanks for several days. January 2013 plant performance is compliant with permit discharge requirements.

The average rate of wastewater flow entering the Central Treatment Plant:
94 million gallons a day

South Amboy Pump Station

Operational

Repairs to damaged equipment are being performed by MCUA, which are ongoing.

The estimated average rate of wastewater flow conveyed to the Central Treatment Plant:

1-2 million gallons a day

Edison Pump Station

Operational

Five Main Pumps capable of conveying 85 MGD to the Central Treatment Plant are in operation. Main Pump No. 5 temporarily out of service for maintenance.

Calibration of pressure transducers and pressure transmitters are complete; final startup testing, commissioning and training for Main Control Panel scheduled to be completed this week.

On-site emergency generators are functional in the event of loss of electric utility power; however, generator automatic control issues remain to be resolved.

Emergency work nearing completion; Contractors in the process of demobilization.

Bypass pumping system capable of handling 20 -24 mgd is in standby mode.

Currently, the Main Pumps are able to convey 85 million gallons per day of wastewater to the Central Treatment Plant, which exceeds the average daily amount of wastewater that enters the station.

The estimated average rate of wastewater flow conveyed to the Central Treatment Plant:

16 million gallons a day

Sayreville Pump Station

Original Sayreville Pump Station

Main Pump Nos. 2E and 3E are operational [rated capacities of each pump 33MGD @ 102 feet Total Head], continuing the evaluation of pump hydraulic and mechanical performance; tests performed indicate Pumps 2E and 3E are capable of conveying approximately 80 MGD.

Continuing hydraulic evaluations of pump system conveyance capacity; draft report on the findings has been completed and is under review, further evaluations are ongoing.

Received delivery of the permanent accumulator system, installed scaffolding around Main Pump No 3E shaft to prepare for installation of cross bracing at the main level.

Controls to permit manual back flushing of Main Pump Nos. 2E and 3E by MCUA Operators remain operable; back flushing of OSPS Main Pump Nos. 2E and 3E was not performed today.

Bar Screen No. 1 ready for operation upon introduction of flow through the OSPS influent channel. Continued work to anchor and align Bar Screen Nos. 2 and 3. Completed installation of temporary emergency lighting.

Sayreville Relief Pump Station

Operating Main Pump No. 3R [rated capacity of 50 MGD @ 89 feet Total Head]; recorded flow from Pump 3R has, at times, exceeded 60 MGD.

Controls to permit manual back flushing of Main Pump No. 3R by MUA Operators are operable; back flushing SRPS pump was not performed today.

Main Pump No. 4R startup activities to resume upon receipt of replacement electrical component for the pump motor synchronization circuitry; delivery is scheduled for next week.

Completed termination of 5kV cables for Main Pump No. 2R motor at the 5kV switchgear, completed installation of equipment in the auxiliary power enclosures for Main Pump Nos. 1R, 2R, 5R and 6R motors, completed termination of auxiliary power wiring for Main Pump Nos. 1R and 2R, continued wiring for Main Pump No. 6R, completed installation of auxiliary power cables from VFD's to auxiliary power enclosures for Main Pump Nos. 1R, 2R, 5R and 6R motors, completed installation of control cables from pump control panels to VFD's for Main Pump Nos. 1R, 2R, 5R and 6R, and completed installation of cables from motor bearing temperature sensors and vibration sensors from pump control panel to Main Pump Nos. 1R, 2R, 5R and 6R motors.

Completed installation of Main Pump No. 2R seal water connection and drain, continued installation of temporary emergency lighting.

Operating Bar Screen Nos. 1, 2 and 4 and Interconnection channel between SRPS Wet Well and OSPA Wet Well.

Temporary Bypass Pumping System

Operational

System operation has been on an intermittent basis due to Main Pump Nos. 2E, 3E and 3R capable of conveying all of the dry weather flow and a portion of the maximum wet weather flow to the Central Treatment Plant. Temporary Bypass Pumps were not operated for conveyance of sewage flow and will remain on standby.

Performed maintenance: recirculation system operational to prevent freezing.

Temporary Bypass Pumping System at the Weber Ave. Meter Chamber was not operated and will remain on standby. This System serves to isolate the MUA Interceptor pipeline sewage flow from the local sanitary sewer collection system to mitigate potential impacts during wet weather events.

The estimated average rate of wastewater flow conveyed by the Main Pumps and/or Temporary Bypass Pumping System to the Central Treatment Plant:

77 million gallons a day

Temporary Wet Weather Overflow Facilities

WW-1 Facility at SPS site completed with floatables control system

WW-2 Facility at MCLF completed with floatables control system

WW-3 Facility at MCLF completed with floatables control system

WW-4 Facility at MCLF:

- Pump WW 4-1 completed with floatables control system
- Pump WW 4-2 completed with floatables control system
- Pump WW 4-3 completed with floatables control system

All six Wet Weather Overflow Pumps are fully operational and freeze protection is in place.

Industrial Users

Industrial users are being notified that Sayreville Pump Station and Edison Pump Station currently can convey average daily flows to the Central Treatment Plant and may resume discharging to their respective wastewater collection systems. Also, MCUA maintained the reduced trucked in waste rate until January 4, 2013. As of January 5, 2013 the Septage Rate is \$48.00/1000 gallons and the Industrial Rate is \$72.00/1000 gallons.

Uncontrolled Overflows

None as of January 26, 2013

Controlled Overflows

None as of January 17, 2013

Middlesex County Landfill Extending Hours

Middlesex County Landfill is fully operational and open to accept solid waste for disposal. The Landfill will continue to extend operating hours during the week. Below is the schedule for the Landfill in East Brunswick until further notice.

Friday	February 21	7:00am - 4:30 pm
Saturday	February 22	7:00am - 12:00 noon
Sunday	February 23	Closed
Monday thru Friday	February 25 thru March 1	7:00am – 3:00pm
Saturday	March 2	7:00am - 12:00 noon
Sunday	March 3	Closed

Contact Information: Tony Cicatiello, 908.568.3280